

## DAILY DRILLING REPORT PTTEP STWC-04

Field Name	Branch Name	Start Depth (m)	Company's Representatives		Casing		DATE: 01-	Dec-2022		
G1/61 SOUTH TRAT		101.07	Company Man	OD (in)	Depth (ml	ИD/mTVD)	RPT#: 1			
			Suphachai Tembaep	9.625	301.3	299.5				
Rig	Pha	ase	Wimolmas Luewisawakul	Next: 7.0	000 in @		Midnight Depth (mMD/mTVD)			
T-15	12-1/4"		1			305.00	303.03			

PTTEP STWC-04								Ţ	T-15	305.00 303.0														
Penetration									Parameters															
Bit Run	Start (m)	End (m)	Interval (m)	Time (hr	ROP (m	n/hr) Cum	Depth (m)	Cum Time (hr)	Tot ROP (m/hr)	<b>Bit</b>	t and Core Head Inve	entory	В	Bit Dull	Nozzle (3	2nd") [T		OB (kip) RPM (rpm) Flow (L/min) SPP (psi					Btm (ft-lbf)	
1RR7	101.07	305.00	203.93	1.25	163.1	1 2	203.93	1.25	163.1	163.1 12.250 in, PTTEP, LC75, LC7					3x21	1	1.015 2	2/22	80/120	3,400	1,450.0	2,5	500/4,000	
	<u> </u>																							
BHA Run	Assembly										BHA													
1		Digger Bit P	owerPak mo	otor (1.5 d	lea bend 1	12-1/8" Sle	eeve ) (w/ 1	1-1/4" Motor Ton	Stabilizer X-over 6	-5/8" RFG	x 4-1/2" IF, Pony Drill	Collar MW	/D tool TeleS	cope 675_6	3 3/4" UBHO	NMDC	: 17 x 5" HWF	P (Total len	ath: 195.5 m	1)				
-				(	,		, (,				,,,,			, .		,	,	(	J	,				
Time Log													Survey Da	ta					Mud					
						C	Comment				Code	Dur (hr)	MD (m)	Incl (?)			Metho	od	Mud Typ					
0:00	0:30	Hold PJS	M. Skid rig	from ST	WC-22 to	o STWC	-04.				SKID	0.50	0.0000	0.0000			N 4			AN GUM PA		Is a		
0:30	1:00	Pick up 12	2-1/4" BHA	with dig	ger bit. F	Run in ho	ole and scri	be line to tag n	nud line at 101.07	m. Take	P/U BHA	0.50	101.0700 106.3800	0.0000			Mudlii Gyro		1.20	ght (sg) E	CD (sg)	3	ud T (?C)	
		-	mud line (I		•						550		134.6300	0.6100			Gyro		Initial (m	2) A	dded (m?)		nal (m?)	
1:00	2:00		•	otor/ MW	/D) from	101.07 n	nMD to sec	ction TD at 305	mMD/ 303.03 m1	VD with	DRILL	1.00	162.8600	1.1700		_	Gyro		0.00	· .	23.00		.00	
		SW/1.20											192.2700	1.1600	216.450	0	Gyro	)	Form. Ga	in (m?) F	orm. Los.	m?) Sı	ırf. Los. (m	
					-		-	0-120 rpm, 2.0	/4.0 kft-lbs (off/ or	1).			221.7100				Gyro							
			)B 5-20 klb		•		•						251.0000			_	Gyro		YP (lbf/100				Marsh (s	
			9.43 m/ 0.0		•								272.3200 305.0000				Gyro Project t		33 pH	14.00 Pm (co		(mL/mL)	64 Mf (mL/r	
			.5 m/ 0.18				1.						303.0000	20.0000	90.0000	٠	riojecti	.O DIL	9.0	0.000		000	0.00	
		P/U 110 K	lbs, S/O 10	U5 KIDS, I	R/U 108	KIDS.															(mg/L) K+		NaCl (m	
		Noto											Summary/	Remarks					, ,					
		Note:	1.1 SG sp	dit etroer	m from 10	06 mMD	to TD						Actual / /	AFE Days	= 0.23 / 5.	79 day	s (-5.56 day	s)	KCI (mg/L)		(%) Sc	lids (%)	CEC (me	
ı I								n and Dienlace	hole with 1.20 So	2 WRM			Daily / To	otal NPT =	= 0.00 / 0.00	0 days	(0.00 days v	v/o WOW)		8.0	)III) LIF	UT Filt /m	I/3 HPHT F	
		prior to TI	•	unp roc	J DDI3 01	1.2 00 1	II-VIS SWEE	р ана Бізріасс	TIOLE WITH 1.20 OV	J VVDIVI			Total PC	)B = 130				Filt. (ml/30	0 MIFC (32	zna")  ne	nı rıı. (III	HPHIF		
		•		D: 305 n	nMD 0 0/	1 m helov	w and 0 51	m left of the p	No incident/ accident reported.										Water (%	o) Oil (%	) 0\	V	ES (Volt	
2:00	2:15		and chase					in left of the p	iaii.		SURV	0.25 DMAP Verification = No Issues all risk reduction								,   (,,,	, ,			
2:15	2:45	,	n out of ho					n mudline			PULL BHA	0.50	SOC: 11	7 (Positive	e: 53 and H	lazards	s: 64)		LGS (%)	HGS (	%) Lir	ne (mg/L)	) CI- (mg/l	
2:45	3:30								12-1/4" BHA. Dov	vnload	R/B BHA	0.75	2.5									)	21,000	
		gyro data									Tubular on derrick							Mud Products  Mud Type Unit On Loc						
3:30	3:45	0,	5/8" casing	handling	g equipm	nent.					R/U CSG	0.25		- 59 stands of 5" DP.  BARITE, MT BULK									n Loc Us 179.0 25	
3:45	4:00	Hold PJS	M. Pick up	9-5/8" ca	asing sho	oe joint a	ind check f	loat equipment	, ok.		CHEKFLOAT	0.25	- 7 stand	ls of 5" HV	VDP.					X102, 5 G	AL 5		68.0 1	
4:00	5:00	Run in ho	le 9-5/8" ca	asing to	277 m.	•					RUNCSG OH	1.00								AC XTS, 5		· .	24.0	
-													1							CALCIUM CHLORIDE		bag	29.0	
																			CARBO-MUL HT, 55 (			~	37.0	
																			CARBO-GEL, 25 KG E DFE-4023, 20 KG BA				8.0 31.0	
																				, 25 LB BA	_	~	15.0	
																			KCI, 25 K		25 kg	~	60.0	
																			KWIKSE	AL FINE, 25	25 kg	bag	32.0	
Operation									Personnel		Day Total	Cum	to Date	Mud	Total	Mud C	um to Date	Main Sto						
		H and scribe							Company	Qty									ply Item	Unit	Receiv			
		TVD. Drop gy o STWC-06 s					casing at 30		EXLOG (GOLOGIS BAKER HUGHES (I		Supply Boats  Vessel Name	Date	arrival	Depart	Standby B		ame	BASE FLI		M3 Tons	70.0	0.0 185		
299.55 111	I VD. SKIU I	0 31 00-00 8	SIOL L. PEHOI	m cemen	it job ollliri	e.			DHI/Exlog (Mud log		TC-Hai An		ov-2022	Берап	TC-Hai An	Vessel Name			DULK	M3	70.0	15.		
Well Status at 6:00 am PTTEP						3		I ' _:	6:35					DIESEL CEMENT		Tons	100.0							
						SCHLUMBERGER	(DD) 3									DRILLING	МЗ	190.0						
Planned O	•								SCHLUMBERGER	,					Variable Lo			WATER,	POTABLE	М3		38.	0 522.	
*** Rig ten	mporarily re	lease from S	TWC-04 to S	STWC-06	on 1-Dec-	-22 at 05:3	30 hrs. ***		SDI (GYRO)	2		Max Variable Load (kip)						-						
								J	Halliburton (Wireline SPM (Wellhead Eng															
		Acci	idents				Safety	Drills	EXPRO (tubular)	3 4	Wave Height (m)		Period (sec)	d (sec)   Wave Direction (?)		?) Wind Speed (knots)								
115.00 da	ys without	Lost Time Ac		) PTTEP			Juioty		Halliburton (Cement			.,,,,,	3	1	` '   '		5							
	•	Lost Time Ac	. ,						NOV (Solid control)	•		P Ba	ar (mbar)			Curren	nt Direction (?)	1						
	, , , ,							- 1	Edrill	91	70.00	1 010 0		1		l		1			Pa	ae 1	of 2	

70.00

1,010.0

Edrill



## DAILY DRILLING REPORT PTTEP STWC-04

ield Name	Branch Name	Start Depth (m)	Company's Representatives		Casing		DATE: 01	-Dec-2022
61/61 SOUTH TRAT		101.07	Company Man	OD (in)	Depth (ml	MD/mTVD)	RPT #: 1	
			Suphachai Tembaep	9.625	301.3	299.5		
Rig	Pha	ase	Wimolmas Luewisawakul	Next: 7.0	000 in @		Midnight Depth	n (mMD/mTVD)
-15	12-1/4"	x 9-5/8"					305.00	303.03

			0.	110-0-		L'	1-10		12-1/4	X 9-3/6									305.00	30	13.03	
Penetration					Bit								Paran	Parameters								
				Cum Time (hr)	Tot ROP (m/hr)	Bi	t and Core Head Inve	nd Core Head Inventory Bit Dull Nozzle (32nd") FA (in?)					in?) WOI	NOB (kip) RPM (rpm) Flow (L/min) SPP (psi) On Btm (ft-lbf)								
Drillstring		1																				
BHA Run									BHA													
Time Log									T	I 5 " )												
Start Time					Comment				Code	Dur (hr)												
5:00	5:30	Pick up with Unit				nd land wellhea	id. Release land	ing string.	LANDCSG	0.50												
		Float shoe at 30	1.28 mMD/ 2	299.53 mTV	D.																	
		*** Rig temporar	•			on 1-Dec-22 at (	05:30 hrs. ***															
		*** Total day on	well Actual/	AFE = 0.23	/ 5.79 days. ***																	
		==== Offline Cer	ment Operati	ion ====																		
		05:15 - 06:30 hrs	s Rig up circu	ulating head	and cement lin	e. Cement unit p	pump 20 bbls of	SW. Mix														
		and pump 55.5 b		-																		
		with 64.6 bbls of																				
		holding (0.2 bbls																				
								-		Cum Dur												
										5.50												
Operation Summary						l r	Personnel		Day Total	Cum to	Data	Mud	Total	Mud Cum	to Data	Main S	took					
		I and scribe line to N	/I Take surve	v Drilling 12-	-1/4" hole to sectio		Company	Qty	Day Total	Cum to	Date	IVIUU	Total	IVIUU CUITI	lo Dale		Supply Item	Uni	t Receive	Used	Stock	
		TVD. Drop gyro. B/R					Company	Qty	Supply Boats				Standby Bo	at			ирріу псіп		Receive	Oscu	Otock	
		o STWC-06 slot L. P			o or o odomig at oo	1.20 11111127			Vessel Name	Date a	rrival	Depart		essel Name	•	-						
200.00	V D . O	0 0 1 11 0 00 0 0 0 1	01101111 001110111	. ,00 0											-	1						
Well Status	s at 6:00 ar	m																				
*** Rig tem	nporarily re	lease from STWC-04	4 to STWC-06	on 1-Dec-22	at 05:30 hrs. ***																	
Planned O													Variable Lo	ad								
*** Rig tem	nporarily re	lease from STWC-04	4 to STWC-06	on 1-Dec-22	at 05:30 hrs. ***								Max Va	riable Load	d (kip)	1						
									Weather Condition													
		Accidents			Safety	Drills			Wave Height (m)	Wave Pe	eriod (sec)	Wave D	irection (?)	Wind Spee	ed (knots)							
	•	Lost Time Accident (	•																			
115.00 days without Lost Time Accident (LTA) Rig							Wind Direction (?)	)   P Bar	(mbar)	Current Sp	peed (knots)	Current Di	rection (?)				Dar		2			

Page 2 of 2