

DAILY DRILLING REPORT PTTEP STWC-08

Field Name	Branch Name	Start Depth (m)	Company's Representatives	Company's Representatives Casing						
G1/61 SOUTH TRAT		102.48	Company Man	OD (in)	Depth (ml	/ID/mTVD)	RPT#: 5			
			Suphachai Tembaep	9.625	306.5	304.2				
Rig	Ph	ase	Wimolmas Luewisawakul	Next: 7.	000 in @ 2,62	22.77 m	Midnight Depth (mMD/mTVD)			
T-15 8-1/2" x 7"			1	1			2,629.00	1,854.71		

PTTE	P		51	WC-08	j		T-15 8-1/2" x 7"									2,629.00	1,8	354.71				
Penetration							Bit							Parameters								
Bit Run	Start (m)	End (m)	Interval (m) Time (hr)	ROP (m/hr)	Cum Depth (m)	Cum Time (h			it and Core Head Inve	entory	T	Bit Dull	Nozzle (3	2nd") TFA	_		PM (rpm) Fl	ow (L/min)	SPP (psi)	On Btm	(ft-lbf)	
1								8.500	in, BAKER, TD604M	, 5336450	0-1-CT	0-1-CT-G-X-I-ER-TD 6x13 0.778				1	/			/		
	<u> </u>																					
	Assembly	1							BHA													
BHA Run 2 8 1/2" PDC Bit (TD604M) New), PowerPak A675M7850XP, 1.5deg bent with FV Rol							7-1/4" Stabilizer 6 3/4"	Pony NA	=	(1000-3700	II PM) 63/4	"NMDC 63	/4" sub 20v	5" HWDP	(20 ioints)	(Total length:	· 222 3 m)					
	0 1/2 1	DO DIL (1D0	o-ivi) ivew), i owen al	K 7407 51W17 050	ixi , i.oucg bent	with a rotor,	7-174 Gtabilizer, 0 5/4	1 Only 1410	NDO, Teleocope 070	(1300-3730	LI WI), O 3/4	IVIDO, 00	74 300, 20%	O HWDI	(20 joints)	(Total length	. 222.5 111)					
Time Log											Survey Da	ata					Mud					
Start Time	End Time				Comment				Code	Dur (hr)	MD (m)	Incl (?)	Azm (?)	Metho	d	Mud Typ	e:				
0:00	3:00	POOH 8-	1/2" BHA with 5" D	P from 2391	to 1326m. Obs	erved washou	ut string at 1326m (d	n	WB-OTHR	3.00							Gel/Poly					
	stand #38). Separated washout string.																	ght (sg) E0	CD (sg)		Γ (?C)	
		Note: - Bro	eak circulation to ve	erify pressur	e every 10 stan	ds pulled with	2700 lpm, 600-800	psi.									1.15)	I-I I (O)	41	(O)	
3:00	5:00						2624m. Wash dow		WB-OTHR	2.00							Initial (m? 342.29	· .	lded (m?) '.33	Final 395.7	. ,	
		stand to b	ottom at 2629 m.	•													Form. Ga		rm. Los. (m		Los. (m?)	
5:00	9:15	Observed	high gas at surface	e. Shut-in we	ell. Circulate ga	s out through	MGS.		CIRC	4.25							0.00		.00	13.88	. ,	
		Note: - M	lax trip gas 98.61%).	_	_												Oft? YS (lbf.	/100ft² PV (d	p) N	larsh (s/q	
9:15	15:00	Perform s	wab test. Pump 100	0 bbls of Hi-	Vis PAC/PHPA	sweep. Circu	late till 1st sweep pi	ll and	CIRC	5.75							21	13.00	20		49 mL) Mf (mL/mL 0.12	
		WBM on s	surface. Pump 2nd,	3rd and 4th	(after previous	pill on surface	e) 100 bbls of Hi- Vi	8									рН	Pm (cc) Pf (m	L/mL) N		
		PAC/PHP	A sweep and contir	nue to circula	ate hole clean (2700 lpm, 200) 0 - 2100 psi, 80 rpn	n, 9-13									8.5	0.140	0.10			
		kft-lbs).	·			•					_						Ca++ (mg	g/L) Mg++ (mg/L) K+ (r	ng/L) N	laCl (mg/l	
		Note: - Sw	ab gas 5.81%/4.00)%							Summary						I/Cl /ma/l) Cond (0/) Calid	s (%) C	EC (me/l	
		- H	ole size from 1st Hi	i-Vis sweep	/ PHPA / 2nd / 3	3rd & 4th Hi-v	is = 12.70"/ 12.75"/	12.80"/				AFE Days		• •	•	•	KCI (mg/L) Sand (' 7.0	76) SUIIU	\$ (%)	EC (IIIe/i	
	12.80.										1 '	otal NPT =	0.21 / 0.2	5 days (0.	25 days v	//o WOW) Filt. (ml/30		0 mi FC (32	nd") HPHT	Filt. (ml/3 H	IPHT FC	
	- Bottom up sample: 90% clay and 10% Sand.										OB = 128							,	,			
			otal circulation at Ti	•								lent/ accide	•				Water (%) Oil (%)	OW	E	S (Volts)	
15:00	15:15	Flow chec	k and line up trip ta	nk, well stat	tic.				FLOWCHK	0.25	DMAP Verification = No Issues all risk reduction verified.											
15:15	17:45					9-5/8" casing	shoe at 305 m. Hole	e take	PULL BHA	2.50	SOC: 1	36 (Positive	: 64 and H	lazards: 7	2)		LGS (%)	HGS (9		(mg/L) C		
	correct displacement.				Ü					3.7							0.0	0.0 21,00				
			g. POOH speed 38	std/hr.							Tubular on derrick 97 stands of 5" DB Mud Products Mud Type								Linit	Jnit On Loc Used		
17:45	19:00		•		05 m to surface	. Handle 8-1/2	" BHA. Break out bi	t. Rack	R/B BHA	1.25		nds of 5" DI						MT BULK	Unit MT	272		
		back Moto	or/MWD BHA.								1	ds of 5" HW						ITE, 25 KG				
19:00	19:45	Retrieve v	vear bushing and je	t wellhead.					WB	0.75	- 30 sta	nds of 4" DI	٥.				BIOCIDE					
19:45	20:00		casing handling eq						R/U CSG	0.25							SODA AS			0 4.0		
20:00	20:15	• .		•	, shoe track an	d Float collar.	Check float equipm	ent, ok.	CHEKFLOAT	0.25												
20:15	20:30		sing to 9-5/8" casin	•				ŕ	RUNCSG CH	0.25												
			g. RIH speed 1165	•																		
			1								1											
Operation	Summary						Personnel		Day Total	Cum	to Date	Mud T	otal	Mud Cum	to Date	Main Stoc	k					
POOH to	verify wash	out string. Se	parate washout string	. RIH back to	bottom. Observe	d high gas	Company	Qty								Supp	oly Item	Unit	Receive	Used	Stock	
			hrough MGS. Pump s				EXLOG (GOLOGIST) 1	Supply Boats				Standby B	oat		BASE FLU	JID	M3			349.0	
POOH and R/B BHA. R/U and Run 7" casing to 2183 m.						NOV (Electrician)	1	Vessel Name	arrival	Depart	Vessel Name			BARITE B			75.0		404.0			
						BAKER HUGHES (M		S.C. Emerald				Bourbon Lil	berty 209		DIESEL		M3	200.0	21.0	630.0		
Well Status at 6:00 am Circulate B/U.							DHI/Exlog (Mud log) PTTEP	6	Bourbon Liberty 20		1:36	08:00							70.0		238.0 674.0	
Planned C							SCHLUMBERGER (I	1 -	Bourbon Liberty 20		ec-2022 8:48		Variable Load			WATER, DRILLING WATER, POTABLE		M3 M3		27.0	392.0	
	•	na. Perform o	ement online. Set kill	string, N/D R(OP. Skid to STWO	;-13.	SCHLUMBERGER (I	′1		00	J. 4 0			ariable Loa	d (kip)	VVAILIN, F	JIABLE	IVIO		27.0	332.0	
		5					Halliburton (Wireline)					•			· ("F)	1						
							SPM (Wellhead Eng)		Weather Condition	ıs												
			dents		Safety	Drills	EXPRO (tubular)	5	Wave Height (m)	Wave	Period (sec)	riod (sec) Wave Direction (?) Wind Speed (knots			ed (knots)							
	•		· · ·		, ,		ng) 4	1.20	\perp	6		15		2	<u> </u>							
125.00 da	ys without	Lost Time Ac	cident (LTA) Rig		1		NOV (Solid control)	4	Wind Direction (?)		ar (mbar)	Current Sp	eed (knots)	Current D	irection (?)				Doo	e 1 of	2	
							Edrill	1 90	90.00	1 1	1 008 0					1			 20	E I ()T	L	

90

90.00

1,008.0

Edrill



DAILY DRILLING REPORT PTTEP STWC-08

Field Name	Branch Name	Start Depth (m)	Company's Representatives		Casing		DATE: 11-0	Dec-2022	
G1/61 SOUTH TRAT		102.48	Company Man	OD (in)	Depth (ml	/ID/mTVD)	RPT #: 5		
			Suphachai Tembaep	9.625	306.5	304.2			
Rig	Pha	ase	Wimolmas Luewisawakul	Next: 7.0	000 in @ 2,62	22.77 m	Midnight Depth (mMD/mTVD)		
T-15 8-1/2" x 7"							2,629.00	1,854.71	

PTTEP SIWC-08						Ī	T-15 8-1/2" x 7"							2,629.00 1,854.71								
Penetration						Bit Pa								arameters								
Bit Run	Start (m)	End (m) Interval (r	Cum Time (hr)	Tot ROP (m/hr)	Bit	and Core Head Inve	ntory		Bit Dull	Nozzle (3	e (32nd") TFA (i		VOB (kip)	RPM (rpm)	Flow (L/min)	SPP (psi)	On Btm	(ft-lbf)				
Drillstring	Accombly				<u> </u>																	
BHA Run									ВНА													
Time Log																						
Start Time					Comment				Code	Dur (hr)												
20:30	0:00	RIH 7" Casing from		sing shoe to	o 2183 m.				RUNCSG OH	3.50												
		Note: - Avg. RIH 5	540 m/hr.																			
		00.00 05.00																				
		=== 00:00 - 05:30	•		0004																	
		00:00 - 01:15 RII Note: - Avg. RIH s	_		111 10 2001 111.																	
		01:15 - 01:45 Pic	-		l hanger with ru	nning tool from	derrick DIH and	land 7"														
		Casing hanger. Pr	-		-	-																
		over string wt. Re-		-	-		Tillig and pull tes	ot 10 Kibs														
		Note: - 7" Casing	-				r at 2608 65 mM	D														
		_					nt + 1 Float Sho															
		Collar.	,	,	5																	
		- S/O wt. 10	05 klbs.																			
		01:45 - 02:00 L/E	landing joi	nt. M/U X-d	over to TDS.																	
		02:00 - 05:30 Cir	culate botto	m up prior	to cement job.	Observed high tr	rip gas. Circulate	through														
		MGS with 800 - 90	00 lpm, 300-	-400 psi.																		
										Cum Dur												
										24.00												
Operation	Summary					l F	Personnel		Day Total	Cum to	Date	Mud	Total	Mud Cu	ım to Date	Main	I Stock					
•		out string. Separate wa	ashout string.	RIH back to	bottom. Observe		Company	Qty	.,							_	Supply Item	Unit	Receive	Used	Stock	
at surface.	Shut-in we	ell. Circulate through M	IGS. Pump sv	weep and cir	rculate hole clean.	Pump slug.			Supply Boats				Standby B	oat								
POOH and	R/B BHA.	. R/U and Run 7" casin	ng to 2183 m.						Vessel Name	Date ar	rrival	Depart	V	essel Na	ıme							
W. II O																						
Well Status at 6:00 am Circulate B/U.																						
Planned Operation													Variable Lo	oad								
Run and land 7" casing. Perform cement online. Set kill string. N/D BOP. Skid to STWC-13.						C-13.									oad (kip)							
									Weather Condition													
125.00 4	o with a !	Accidents Lost Time Accident (L1	TA) DTTCD		Safety	Drills			Wave Height (m)	Wave Pe	eriod (sec)) Wave D	irection (?)	Wind S	peed (knot	ts)						
•		•	,		PJSM, JSA				Wind Direction (?)	P Bar	(mbar)	Current S	need (knots)	Current	ent Direction (?	(2)				l		
120.00 ua)	25.00 days without Lost Time Accident (LTA) Rig						.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	l lai	(bui)	Current Speed (KIII		Janoba Guironi Direction		··/			Pag	je 2 of	2			