

## DAILY DRILLING REPORT PTTEP PLWD-36

Field Name	Branch Name	Start Depth (m)	Company's Representatives		Casing		DATE: 06-	Dec-2022	
G1/61 PLATONG	PLWD-36	0.00	Company Man	OD (in)	Depth (mN	ID/mTVD)	RPT #: 12		
			Wit S.	7.000	2,063.4	1,467.1			
Rig	Ph	ase	Тарарак Н.	Next: 2.	875 in @ 4,03	30.05 m	Midnight Depth (mMD/mTVD)		
Shelf Drilling Enterprise	8-1/2	2" x 7"	1	1			2,068.00	1,470.58	

-116			FL	_VVD-30	,	Ľ	Shelf Drilling Enterprise 8-1/2" x 7"									2,068.00 1,470.58							
Penetration								Bit							Parar	meters							
Bit Run	Start (m)	End (m)	Interval (m) Time (hr)	) ROP (m/hr)	Cum Depth (m)	Cum Time (hr)	Tot ROP (m/hr)	Bi	t and Core Head Inve	entory		Bit Dull Nozzle (32nd") TFA (in?) WC					OB (kip) RPM (rpm) Flow (L/min) SPP (				Btm (ft-lbf)		
7								8.500 in	, NOV, DSFX419M-I	1, A285386	0-3-BT	-G-X-I-CT-TI	D 6x13	0.7	78	1	1				1		
Drillstring	g Assembly																						
BHA Run									ВНА														
7	8-1/2" S	KC419D-A2	B, 7" Motor 7/8 - 6.0 st	tg (Ported FV	), 6-3/4" NM HOC,	22 x 5" Heavy We	eight Drill Pipe (Total	length: 22	23.5 m)														
Time Log											Survey D	ata					Mud						
Start Time	End Time		Comment Code Dur (hr) MD (m) Incl (?)						Azm (?	)	Metho	od	Mud T										
0:00	3:00	Pump 2nd	d, 3rd and 4th 100 b	bls of 1.12	SG Hi-Vis PAC/	PHPA sweep ar	nd continue to circ	ulate	CIRC	3.00							PAC/P						
		hole clear	n (3400 lpm, 2800 p	si, 100 rpm	, 8-12 kft-lbs).													eight (sg)	ECD (sg)		lud T (?C)		
		Note: - Ho	ole size from 1st Hi-	Vis sweep/l	PHPA / 2nd Hi-v	is sweep/PHPA	/ 3rd Hi-vis sweep	/PHPA									1.12	0)	A -l -ll /		4		
		/ 4th Hi-vi	s sweep/PHPA = 12	2.50"/12.60"	/ 12.60"/12.63"	/ 12.60"/12.60"	/ 12.61"/12.65"										Initial (r 315.10	1117)	Added (m? 0.10	· .	inal (m?) !15.10		
		- Bot	tom up sample: 90°	% clay and	10% coal.													Gain (m?)	Form. Los.		urf. Los. (m?		
		- Tot	al circulation at TD	= 5.56 botto	om up.												0.00	( )	0.00		00.10		
3:00	3:15	Flow ched	ck and line up trip ta	ank, well sta	tic.				FLOWCHK	0.25							YP (lbf/	100ft? YS (	lbf/100ft <sup>2</sup> P	V (cp)	Marsh (s/		
3:15	3:45	POOH 8-	1/2" BHA with 5"DP	from 2068	mMD to 1931 m	MD.			PULL BHA	0.50							19	8.00		6	46		
3:45	6:30	Slug pipe. POOH 8-1/2" BHA with 5" DP from 1931 mMD to inside 9 Hole take correct displacement.					" casing shoe at 2	79 m.	PULL BHA	2.75							pН	Pm	` '	(mL/mL)	Mf (mL/m		
																	9.0 Ca++ (ı	0.20	+ (mg/L) K	.200 t (mg/L)	0.40 NaCl (mg		
		Note: - Av	g. POOH speed 59	90 m/hr.							Summary	/Remarks					Carr (I	ilg/L) livig+	+ (IIIg/L) K	r (IIIg/L)	INACI (III)		
6:30	6:45		ck, well static.						FLOWCHK	0.25			= 4.44 / 8.4	15 days (-	-4 01 days	s)	KCI (mg	g/L) San	d (%) S	olids (%)	CEC (me		
6:45	7:45		1/2" BHA with 5" HV	NDP from 2	79 m to surface	. Handle 8-1/2" I	BHA. Break out bi	t. Rack	PULL BHA	1.00		•		• •	•	,	\	0.3		.5			
			or/MWD BHA.							Daily / Total NPT = 0.00 / 1.51 days (1.51 days v							′ Filt. (ml	/30 mi FC (	32nd") H	PHT Filt. (m	¹/∜HPHT FC		
7:45	8:00		vear bushing.						WB	0.25	I	ident/accid	ent				6.2						
8:00	8:15	,	g tool RIH to jet well						JETWH	0.25			n = No Issu	اء الد عمر	reduction	n verified	Water (	%) Oil (		W	ES (Volts)		
8:15	8:30		M. Rig up 7" casing						R/U CSG	0.25			e:117, Haza		( reduction	ii veillieu.	93.5 LGS (%	) HC		00 me (mg/L	) CI- (mg/L)		
8:30	8:45		casing Float shoe,			. Check float eq	uipment, ok.		CHEKFLOAT	0.25		•	t: 13th Dec	,			3.4	1.9		nic (mg/L 0	20,500		
8:45	9:30		sing to 9-5/8" casin	•	08 m.				RUNCSG CH	0.75	140%	un BO1 100	10111 200				roducts	1		.,			
0.00	44.00		g. RIH speed 410 r						DUNGGO OU	4.50	   === Tut	bular in der	rick ====				Mud Type	l	Init C	On Loc Use			
9:30	14:00		sing from 9-5/8" ca	_	2034.19 m.				RUNCSG OH	4.50	5" DP/HWDP 76/8 STD						NEW-D	RILL	25 I	g bag	61.0 4.		
		Note: - A	g. RIH speed 383.6	6 m/hr.								WDP 120/											
													set wear bu	ushina 1/	1 STD								
											1	•	tinger 2 ST	•									
											4" DP J	etting tool/	set wear bu	ushing 1/	1 STD								
											2-7/8" te	est assemb	ly/TBG Hai	nger 1/1 S	STD								
											2-7/8" k	ill string 5 S	STD	_									
											7" CSG	running to	ol 1 STD										
Operation	Summary					F	Personnel		Day Total	Cum t	to Date	Mud <sup>-</sup>	Total	Mud Cum	to Date	Main Sto	 ock						
Circulate I	hole clean t	otal 5.56 BT	J. POOH 8-1/2" BHA	& R/B. R/U 7"	CSG & RIH to se	tting depth	Company	Qty								Su	pply Item	Un	it Rece	ve Use	ed Stock		
			& test seals. N/D BOP	-		,	BAKER HUGHES - C		Supply Boats				Standby Bo			DIESEL		M		16.			
offline. Ri	g release fro	om PLWD-36	to PLWD-34 on 06-D	ec-2022 at 15	5:00 hrs.		BAKER HUGHES( B	· /	Vessel Name		arrival	Depart		essel Nam	е		POTABLE	M:					
Well Status at 6:00 am							EXLOG - Wellsite Ge Expro - TRS	olo( 1	TC VIGOUR			6-Dec-2022	TC VIGOUI	ĸ		BASE FI	DRILLING	M: M:					
Ton Status at 5.50 ann							Seolog	6	TC VIGOUR	1:00 ec-2022	01:45				BARITE		M <sup>-</sup>						
Planned Operation							Halliburton DD/ MWI				1:30		Variable Lo	ad		CEMEN		M <sup>-</sup>					
On PLWD-34. RIH 6-1/8" Clean out BHA to tag TOC. Drill out cement, float equipment and clean						and clean	sos	1						ariable Loa	d (kip)								
out rat hole to 2355 mMD with 1.12 SG WBM. Circulate hole clean. POOH. RIH with cement							//I Swaco	4															
stinger. Spot cement KOP. POOH. RIH kill string. Skid rig to PLWD-33.							PTTEP	3	Weather Condition			1 107 =		)AF : 0	1.0								
134 00 45	we without !		idents cident (LTA) PTTEP		PJSM, JSA		Schlumberger Wirelir Shelf	ne 4	Wave Height (m) 1.00	Wave F	Period (sec) 5	1	irection (?) 135		eed (knots) 11								
	•		, ,		FUSIVI, JSA		Sodexo Catering	14		P Ra	ar (mbar)		oeed (knots)			+							
134.00 days without Lost Time Accident (LTA) Rig							SPM	1 7	70.00		010 0	Jamonico	u (mioto)	Carront D	500011 (:)	1			P	age 1	of 3		

70.00

1,010.0

SPM

Page 1 of 3



## DAILY DRILLING REPORT PTTEP PLWD-36

Field Name	Branch Name	Start Depth (m)	Company's Representatives		Casing		DATE: 06-I	Dec-2022	
G1/61 PLATONG	PLWD-36	0.00	Company Man	OD (in)	OD (in) Depth (mMD/mTVD)				
			Wit S.	7.000	2,063.4 1,467.1				
Rig	Pha	ase	Тарарак Н.	Next: 2.8	375 in @ 4,03	30.05 m	Midnight Depth (mMD/mTVD)		
Shelf Drilling Enterprise	8-1/2	2" x 7"					2,068.00	1,470.58	

PTTEP PLWD-36				6	<del> </del>	Shelf Drilling Enterp	rise	8-1/2"		Тарара	ix i i.		INCAL. 2	075 111 @ 4,0	-	2,068.00	0.58			
Penetration	nn .								Bit						Parameters					
Bit Run		ı) Er	d (m) Interva	I (m) Time (hr	r) ROP (m/h	r) Cum Depth (m)	Cum Time (hr)	Tot ROP (m/hr)		it and Core Head Inve	ntory	Bit Dull	Nozzle (	32nd") TFA (in?)	WOB (kip)		n) Flow (L/min)	SPP (psi)	On Btm (f	ft-lbf)
B	<u> </u>																			
BHA Run	Assembl	ly								BHA										
DI IA INGII										DIIA										
Time Log												Summary/Remarks								
Start Time	End Time	_				Comment				Code	Dur (hr)	8-1/2" DC 1 STD	)							
14:00	14:30	Pic	k up 7" Casi	ng integral ha	anger with r	unning tool from	derrick. RIH and	d land 7" Casing	hanger.	LANDCSG	0.50	8-1/2" BHA 1 ST	D							
		Pre	ssure test h	anger seals t	o 6500 psi,	ok. Engage lock	ring and pull te	st 10 klbs over st	ring wt.			6-1/8" BHA 3 ST	D							
						FIC wellhead).														
		Not		•				ar at 2049.74 mM												
				n: 153 joints o	of 7" Casin	g 29# L80 VAM 1	TOP HT R3 + 0 I	Pup jts + 1 Float	Shoe + 1											
		Flo	at Collar.			_														
				245 klbs, S/C																
		l .,			sh wellhead	through side ou	tlet valves with s	seawater (900 lpi	n, 700											
14:30	14:45		and drain B			NA . 1	711 0		.1.2	R/D CSG	0.25									
14.30	14.45			ıng nanger ru ın 7" casing l	•	•	ew /" Casing na	inger and rack ba	ick in	100 030	0.25									
		1 40	non. rug dor	m r caomig i	nanaling oc	шритопт.						1				- 1				
	Summary		FO DTU DOG	NI 0 4/0" DI	0 D/D D/1:	711 000 0 01111		Personnel	Lou	Day Total	Cum t	to Date Mu	d Total	Mud Cum to D	ate Mai	n Stock	. 1 11.9	I Do	l loc d	Ct
						7" CSG & RIH to se e & perform cemen	· .	Company	Qty	Supply Boats			Standby E	Roat		Supply Item	n Unit	Receive	Used	Stock
				ND-34 on 06-E	-	•	it job			Vessel Name	Date	arrival Depart		Vessel Name						
•	,																			
Nell Statu	s at 6:00 a	am																		
On PLWD	•	2 1/0" (	Noon out DLIA	to tog TOC D	rill out come	nt, float equipment	and cloop						Variable L	.oad /ariable Load (kij	,					
				Ü		nt, float equipment POOH. RIH with ce							IVIAX V	ranable Load (KI)	,,					
				till string. Skid			JIII OIII			Weather Conditions	 }									
gor. O	- 5. 55111011		Accidents	oug. oud		Safety	/ Drills			Wave Height (m)		Period (sec)   Wave	Direction (?)	Wind Speed (I	(nots)					
134.00 da	ys without	t Lost 7	ime Accident	(LTA) PTTEP		PJSM, JSA								``						
134 00 45	ve without	ut Lost Time Accident (LTA) Rig				Wind Direction (?)	P Ba	Bar (mbar)   Current Speed (knots) Curre		Current Directi	on (?)									

Page 2 of 3



## DAILY DRILLING REPORT PTTEP PLWD-36

Field Name	Branch Name	Start Depth (m)	Company's Representatives		Casing		DATE: 06-D	Dec-2022	
G1/61 PLATONG	PLWD-36	0.00	Company Man	OD (in)	Depth (ml	/ID/mTVD)	RPT #: 12		
			Wit S.	7.000	2,063.4	1,467.1			
Rig	Pha	ase	Тарарак Н.	Next: 2.8	375 in @ 4,03	30.05 m	Midnight Depth (mMD/mTVD)		
Shelf Drilling Enterprise	8-1/2	2" x 7"		1			2,068.00	1,470.58	

PTTEP PLWD-36							Shelf Drilling Enterprise 8-1/2" x 7"										2,068.00	1,47	70.58	
Penetratio	n							Bit							Parameters	3			•	
Bit Run		End (m)	erval (m) Time (	hr) ROP (m/h	r) Cum Depth (m)	Cum Time (hr)	Tot ROP (m/hr)	В	it and Core Head Inve	entory	1	Bit Dull	Nozzle (32nd	l") TFA (in?	WOB (kip		) Flow (L/min)	SPP (psi)	On Btm	(ft-lbf)
Deilleteine	A = = = = =					<u> </u>	1													
Drillstring BHA Run		у							ВНА											
D. D. C. Call									2											
Time Log																				
Start Time					Comment				Code	Dur (hr)										
14:45	15:00	Hold PJSM.	Nipple down E	BOP.					ВОР	0.25										
	*** Rig temporarily release from PLWD-36 to PLWD-34 on 06-De						2 at 15:00 hrs. ^^^													
		nan lotal day	on well Actual	/ AFE = 4.44	/8.45 days. ***															
			fline Cementin	a Operations																
				• .	Rig up cement a	lanter cement l	head and lines													
					e and pressure t	•														
							vith 900 lpm. No	osses.												
			-		0 bbls seawater	-														
		20:15-21:45	hrs Cement	unit mix and	l pump 411.6 bbl	s of 1.50 SG lea	ad slurry and 74.	5 bbls of												
		1.90 SG tail	slurry (OH = 1	2.65" with 0%	6 excess). Flush	cement line wit	h 20 bbls of seav	ater.												
		21:45-22:45	hrs Drop to	p plug. Ceme	ent unit displace	nole with 250.5	bbls of seawater	Final												
		pressure be	fore bump plug	1168 psi, 2	bpm. Plug did no	t bump. Bleed	off pressure, floa	holding.												
		CIP on 06-E	ec-2022 at 22:	45 hrs.																
			oss during cem	•																
					face. No pure ce															
					alculation at 724		•													
		- Estin	nate TOC from	differential p	ressure at 417.6	m (Plan TOC a	at 700 m).			Cum Dur	ŀ									
										Cum Dur 15.00										
										10.00										
Operation	Summary						Personnel		Day Total	Cum t	o Date	Mud	Total Mi	ıd Cum to I	Date Mai	n Stock				
Circulate h	ole clean	total 5.56 BTU.	POOH 8-1/2" BH	A & R/B. R/U 7	7" CSG & RIH to se	tting depth	Company	Qty								Supply Item	Unit	Receive	Used	Stoc
				•	e & perform cemer	t job			Supply Boats				Standby Boat							
offline. Rig	release fr	rom PLWD-36 to	PLWD-34 on 06	-Dec-2022 at 1	15:00 hrs.				Vessel Name	Date	arrival	Depart	Vess	el Name						
Well Status	s at 6:00 a	m																		
TION OLATUS	J 41 0.00 a																			
Planned Operation													Variable Load							
			•		nt, float equipment								Max Varia	ble Load (k	ip)					
					POOH. RIH with ce	ement			14 (1 0	$\perp$										
stinger. Sp	ot cement	KOP. POOH. F	IH kill string. Ski	d rig to PLWD-	33. Safety	Drille			Weather Condition Wave Height (m)		Period (sec)	Waye Di	irection (?) W	ind Speed	(knots)					
134,00 day	vs without		ent (LTA) PTTEF		PJSM, JSA	Dillis			vvave neigni (m)	I wave F	enou (Sec)	vvave Di	iiection (?)   W	пи эрееа	(1010)					
	•	Lost Time Accid	. ,						Wind Direction (?)	) P Ba	ar (mbar)	Current Sp	peed (knots) Cu	irrent Direc	tion (?)		1		I	

Page 3 of 3